



Tamil Nadu Climate Resilient Urban Development Program (P179189)

SOUTH ASIA | India | Urban, Resilience and Land Global Practice | Requesting Unit: SACIN (347) | Responsible Unit: SSAU1 (9353)

IBRD/IDA | Program-for-Results Financing | FY 2024 | Team Leader(s): Raghu Kesavan, Mansha Chen, Lilian Pena Pereira Weiss

Seq No: 1 | Archived on 22-Mar-2024 | ISR00096 | Created by: Heather Sophia Fernandes on 15-Feb-2024 | Modified by: Heather Sophia Fernandes on 20-Mar-2024

1. PROJECT DEVELOPMENT OBJECTIVE

1.1 Development Objective

Original Development Objective (Approved as part of Approval package on 22-Dec-2023)

To strengthen urban management and improve access to efficient and climate resilient urban water and sanitation services in participating ULBs in Tamil Nadu

2. OVERALL RATINGS

Name	Current
Progress towards achievement of PDO	● Satisfactory
Overall Implementation Progress (IP)	● Satisfactory
Overall Risk Rating	● Substantial

3. KEY ISSUES & STATUS

3.1 Implementation Status and Key Decisions

The operation was approved by the World Bank on December 21, 2023, and the Financing Agreement was signed on March 5, 2024.

4. DATA ON FINANCIAL PERFORMANCE

4.1 Disbursements (by loan)



Loan/Credit/TF	Status	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
IBRD-96250	Not Effective	300.00	300.00	0.00	0.00	300.00	0%

4.2 Key Dates (by loan)

Loan/Credit/TF	Status	Approval	Signing	Effectiveness	Orig. Closing	Rev. Closing
IBRD-96250	Not Effective	21-Dec-2023	05-Mar-2024		31-Dec-2030	31-Dec-2030

4.3 Program Action Plan

Action Description	Appoint external auditor for the Program				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Fiduciary Systems	NA	DMA and TNUIFSL	Other	Within six months from effectiveness and periods as per the IFSA	
Completion Measurement	Appoint an auditor to conduct annual Program audit and submit separate reports for financial management and procurement to the Bank				
Comments	no comments				

Action Description	Develop and implement a comprehensive Stakeholder Engagement Strategy and Action Plan				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	TNUIFSL and DMA	Other	Developed within six months from effectiveness; implementation throughout Program duration	
Completion Measurement	Action plan for improving marginalized population's (including women's) access to grievance redressal system and getting citizen feedback, and communication activities on metering, tariffs, sewerage connection and emergency response are implemented.				
Comments	no comments				



Action Description	Develop environmental management capacities at Program agencies including trainings and guidance to support prevention of Manual Scavenging				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	DMA, TNUIFSL and ULBs	Other	Develop within two years after the effectiveness of the Loan Agreement and continued throughout Program implementation	
Completion Measurement	Confirmation on environmental management capacities, and support activities (referring to ESSA) as part of Annual Environmental Audits				
Comments	no comments				

Action Description	Ensure all Detailed Project Reports identify and address social risks and all activities that involve compulsory land acquisition/involuntary resettlement are excluded from the Program				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	ULBs, TNUIFSL and DMA	Other	Before DPRs are finalized and approved	
Completion Measurement	All DPRs have identified social risks using the screening checklist provided in the ESSA and addressed the identified social risks. All activities that involve compulsory land acquisition/involuntary resettlement have been excluded from the Program.				
Comments	no comments				

Action Description	Ensure bid documents and contracts have adequate resources provisioned for management of the social risks identified in the Detailed Project Reports				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	ULBs, TNUIFSL and DMA	Other	Before signing of contracts; implementation throughout Program duration	



Completion Measurement	Bid documents and contracts have adequate resources provisioned for management of the social risks identified in the DPRs; Contractors' responsibilities on management of social risks and impacts are rigorously monitored by IAs.
Comments	no comments

Action Description	Establish a complaint handling mechanism at implementing agencies to handle Program related fiduciary complaints				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Fiduciary Systems	NA	DMA/TNUIFSL in coordination with ULBs	Other	Within three months from effectiveness and semi-annually	
Completion Measurement	Functional complaint handling mechanism established and contact of nodal officer displayed on the official website for receiving complaints. Semi-annual reports using the formats provided in the POM submitted.				
Comments	no comments				

Action Description	Establish water and wastewater quality surveillance program and disclose results				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Technical	NA	ULBs	Other	Within three years of Program implementation	
Completion Measurement	ULBs have established the surveillance program for city-wide sampling, testing and disclosure of water quality and wastewater influent and effluent quality as per applicable norms, and disclose results on a quarterly basis (see POM for details).				
Comments	no comments				

Action Description	Issue Government Order to operationalize the Program				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Other	NA	Government of Tamil Nadu	Other	Within four months from effectiveness of the Loan Agreement	



Completion Measurement	Government of Tamil Nadu issues GO which covers the scope, results areas and DLIs, implementation arrangements, budgets, fund flow arrangements of the Program and adoption of Program Operations Manual.
Comments	no comments

Action Description	Screen and assess environmental impacts of Program activities, implement Environmental and Social Management Plan (ESMP) guided by environmental and social sections of the POM, with monitoring linked to Tamil Nadu Urban Tree Information System				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Environmental and Social Systems	NA	TNUIFSL and DMA	Other	Environmental and Social Guidance Sections prepared and agreed as part of POM within four months from effectiveness, and followed for all Program activities	
Completion Measurement	Confirmation by Annual Environmental and Social Audits that all Program activities follow the systems developed in ESSA				
Comments	no comments				

Action Description	Strengthen procurement and contract management by (a) integrating the Procurement Plan for the Program to MIS; and (b) developing Standard Tender Documents and guidance for the Program				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Fiduciary Systems	NA	DMA	Other	(a) Within a year from effectiveness and disclose procurement information annually; (b) within six months from effectiveness and update periodically.	



Completion Measurement	(a) PP is integrated with MIS and monitored through KPIs (see IFSA). Procurement information and contract award details are disclosed; (b) STDs are developed and adopted for the Program's procurement; detailed guidance is included as an annex in POM.
Comments	no comments

Action Description	Strengthen staffing and fiduciary capacity of the implementing agencies				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Fiduciary Systems	NA	DMA and TNUIFSL	Other	Within six months from effectiveness	
Completion Measurement	Staff appointed and trained (as detailed in the POM).				
Comments	no comments				

Action Description	ULBs implementing 24x7 water supply and sewerage subprojects issue tariff by-laws that require volumetric tariffs for water supply and user charges for sewerage services				
Source	DLI#	Responsibility	Timing	Timing Value	Status
Technical	NA	ULBs	Other	Within two years from Effectiveness date	
Completion Measurement	ULBs implementing 24x7 water supply and sewerage subprojects issue legally binding notification which sets out volumetric tariffs for water supply and at least a flat monthly charge for sewerage services				
Comments	no comments				

5. KEY DATES

Key Events	Planned	Actual
Approval	21-Dec-2023	21-Dec-2023
Effectiveness	30-Apr-2024	
Mid-Term Review No. 01	05-Jul-2027	
Operation Closing/Cancellation	31-Dec-2030	

**6. SYSTEMATIC OPERATIONS RISK-RATING TOOL**

Risk Category	Rating at Approval Approval Package - 22 Dec 2023	Proposed Rating
Political and Governance	● Moderate	● Moderate
Macroeconomic	● Moderate	● Moderate
Sector Strategies and Policies	● Moderate	● Moderate
Technical Design of Project or Program	● Substantial	● Substantial
Institutional Capacity for Implementation and Sustainability	● Moderate	● Moderate
Fiduciary	● Moderate	● Moderate
Environment and Social	● Substantial	● Substantial
Stakeholders	● Moderate	● Moderate
Overall	● Substantial	● Substantial



7. RESULTS

7.1 PDO Indicators by PDO Outcomes

RA 1: Strengthening Urban Management, Institutional Framework & Climate Resilience								
Indicator Name	Baseline		Actual (Current)		Closing Period			
	Value	Month/Year	Value	Date	Value	Month/Year		
ULBs with OSR increase of above 65 percent over respective baselines in FY2021-22 (Number)	0	Sep/2023	0	29-Feb-2024	17	Dec/2030		
ULBs with adoption of CCAP (Number)	0	Sep/2023	0	29-Feb-2024	17	Dec/2030		
ULBs with institutional performance indicator score above 60 points out of 100 (Number)	0	Sep/2023	0	29-Feb-2024	17	Dec/2030		
RA 2: Improving Accessibility, Climate Resilience and Efficiency of Urban WSS Services								
Indicator Name	Baseline		Actual (Previous)		Actual (Current)		Closing Period	
	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year
People provided with access to functional WSS services under the Program (Number)	0	Sep/2023			0	29-Feb-2024	2,020,946	Dec/2030
Women provided with access to functional WSS services under the Program (Number)	0	Sep/2023			0	29-Feb-2024	1,010,473	Dec/2030



People provided with access to functional water services (Number)	0	Sep/2023	0	29-Feb-2024	0	29-Feb-2024	763,034	Dec/2030
People provided with access to functional sewerage service (Number)	0	Sep/2023	0	29-Feb-2024	0	29-Feb-2024	1,257,912	Dec/2030
ULBs with increase in cost recovery of O&M expenses in WSS services of at least 30 percentage points over respective baseline in FY2021-22 (Number)	0	Sep/2023			0	29-Feb-2024	17	Dec/2030

7.2 Intermediate Results Indicators by Results Areas

RA 1: Strengthening Urban Management, Institutional Framework & Climate Resilience						
Indicator Name	Baseline		Actual (Current)		Closing Period	
	Value	Month/Year	Value	Date	Value	Month/Year
ULBs meeting the minimum conditions (Number)	0	Jun/2023	0	29-Feb-2024	17	Jun/2030
Women holding decision-making positions in CCAP Committees (Percentage)	0	Sep/2023	0	29-Feb-2024	50	Dec/2030



Value of municipal bonds issued under the Program (US\$ million) (Amount(USD))	0		Sep/2023	0		29-Feb-2024	30	Dec/2030
RA 2: Improving Accessibility, Climate Resilience and Efficiency of Urban WSS Services								
Indicator Name	Baseline		Actual (Previous)		Actual (Current)		Closing Period	
	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year
Water connections delivering ULBs with 24x7 water service delivery (Number)	0	Sep/2023			0	29-Feb-2024	87,760	Dec/2030
Households connected to the sewerage network in Program areas (Number)	0	Sep/2023			0	29-Feb-2024	279,536	Dec/2030
ULBs implementing volumetric billing of all 24x7 connections (Number)	0	Sep/2023	0	29-Feb-2024	0	29-Feb-2024	9	Dec/2030
Areas designated as parks developed in participating ULBs (Percentage)	40	Sep/2023			40	29-Feb-2024	60	Dec/2030
ULBs demonstrating energy savings in municipal assets of above 25% over respective baseline in 2021-22 (number) (Number)	0	Sep/2023			0	29-Feb-2024	17	Dec/2030
ULBs with reduction in time spent by women	0	Sep/2023	0	29-Feb-2024	0	29-Feb-2024	9	Dec/2030



and girls managing water collection of above 20 percent over respective baseline in 2024 (Number)							
---	--	--	--	--	--	--	--

7.3 Disbursement Linked Indicators (DLI)

PBC Name		Baseline	Actual (Previous)		Actual (Current)		Closing Period
			Value	Date	Value	Date	
1 : Increase in OSR (Percentage)	Value	The total OSR of the Participating ULBs was US\$127.23 million in FY2021-22	0	29-Feb-2024	0	29-Feb-2024	Incremental increase in OSR over respective Participating ULB baseline in FY2021-22
	Allocated Amount	0.00	0.00		0.00		4,330,080.00
2 : Increased access to financial market (Amount(USD))	Value	No	0	29-Feb-2024	0	29-Feb-2024	--
	Allocated Amount	0.00	0.00		0.00		0.00
3 : Enhanced institutional capacity for climate resilience planning (Text)	Value	No available CCAP	0	29-Feb-2024	0	29-Feb-2024	No. of ULBs that have adopted and initiated implementation of CCAP



	Allocated Amount	0.00	0.00		0.00		600,000.00
4 : Improved fundamental institutional capacity (Text)	Value	No participating ULBs have met the MCs in the baseline year	0	29-Feb-2024	0	29-Feb-2024	Number of Participating ULBs that have met MCs
	Allocated Amount	0.00	0.00		0.00		2,272,000.00
5 : Strengthened institutional capacity to manage resources in a sustainable, participatory, and green manner (Text)	Value	-	0	29-Feb-2024	0	29-Feb-2024	Aggregate score of performance indicators achieved by the Participating ULBs
	Allocated Amount	0.00	0.00		0.00		4,090,000.00
6 : Delivery of functional water and sewerage connections (Number)	Value	0	0	29-Feb-2024	0	29-Feb-2024	See DLI6.1, 6.2 and 6.3
	Allocated Amount	0.00	0.00		0.00		40,148,160.00
6.1 : ULBs implementation of WSS investments incorporating climate resilience guidelines (Text)	Value	-	0	29-Feb-2024	0	29-Feb-2024	-
	Allocated Amount	0.00	0.00		0.00		0.00



6.2 : Number of new or rehabilitated functional water tap connections (Number)	Value	0	0	29-Feb-2024	0	29-Feb-2024	Number of additional new or rehabilitated FWTCs
	Allocated Amount	0.00	0.00		0.00		8,509,200.00
6.3 : Number of new functional sewerage connections (Number)	Value	0	0	29-Feb-2024	0	29-Feb-2024	Number of additional new FSCs
	Allocated Amount	0.00	0.00		0.00		31,638,960.00
7 : Increased operational, climate and financial efficiency of WSS services (Text)	Value	--	0	29-Feb-2024	0	29-Feb-2024	See DLI7.1, 7.2, 7.3 and 7.4
	Allocated Amount	0.00	0.00		0.00		19,663,870.00
7.1 : Number of ULBs with PBCs signed for water and/or sanitation services (Number)	Value	0	0	29-Feb-2024	0	29-Feb-2024	--
	Allocated Amount	0.00	0.00		0.00		0.00
7.2 : Number of water connections with NRW 20% or below in areas receiving 24 x 7 services (Number)	Value	0	0	29-Feb-2024	0	29-Feb-2024	--
	Allocated Amount	0.00	0.00		0.00		0.00



7.3 : Increase in cumulative volume of sewage treated (meeting minimum standards) in eligible existing STPs (Text)	Value	111 MLD	0	29-Feb-2024	0	29-Feb-2024	Increase in cumulative volume of sewage treated (meeting minimum standards) over baseline, in eligible existing STPs
	Allocated Amount	0.00	0.00		0.00		8,550,000.00
7.4 : Increase in O&M cost recovery of WSS services (Number)	Value	0	0	29-Feb-2024	0	29-Feb-2024	Increase in O&M cost recovery of WSS services over ULB respective baseline
	Allocated Amount	0.00	0.00		0.00		8,045,872.00
8 : Improved city-level climate resilience (Text)	Value	--	0	29-Feb-2024	0	29-Feb-2024	--
	Allocated Amount	0.00	0.00		0.00		0.00
8.1 : Energy savings over respective ULB baseline of FY2021-22 (Text)	Value	241,254,186 kWh energy consumption from municipal assets in FY2021-22	0	29-Feb-2024	0	29-Feb-2024	--
	Allocated Amount	0.00	0.00		0.00		0.00



8.2 : Increase in area of green space (Square Meter(m2))	Value	1.23 million m2 of developed parks exists in participating ULBs	0	29-Feb-2024	0	29-Feb-2024	-
	Allocated Amount	0.00	0.00		0.00		0.00