



## Tamil Nadu Climate Resilient Urban Development Program (P179189)

SOUTH ASIA | India | Urban, Resilience and Land Global Practice | Requesting Unit: SACIN (347) | Responsible Unit: ISAU1 (9353)

IBRD/IDA | Program-for-Results Financing | FY 2024 | Team Leader(s): Raghu Kesavan, Mathews K. Mullackal

Seq No: 3 | Archived on 07-May-2025 | ISR03837 | Created by: Heather Sophia Fernandes on 08-Apr-2025 | Modified by: Mansha Chen on 30-Apr-2025

**1. PROJECT DEVELOPMENT OBJECTIVE****1.1 Development Objective**

Original Development Objective (Approved as part of Approval package on 21-Dec-2023)

To strengthen urban management and improve access to efficient and climate resilient urban water and sanitation services in participating ULBs in Tamil Nadu

**2. OVERALL RATINGS**

| Name                                 | Previous       | Current        |
|--------------------------------------|----------------|----------------|
| Progress towards achievement of PDO  | ● Satisfactory | ● Satisfactory |
| Overall Implementation Progress (IP) | ● Satisfactory | ● Satisfactory |
| Overall Risk Rating                  | ● Substantial  | ● Substantial  |

**3. KEY ISSUES & STATUS****3.1 Implementation Status and Key Decisions**

Three Urban Local Bodies (ULBs) (Dindigul, Tambaram, Thiruvavur) have met the Program Development Objective indicator "ULBs with Own Source Revenue Increase of above 65% over the respective baseline in FY 21-22". 27 out of 28 contracts for water and sanitation investment sub-projects have been signed and their implementation has started. In addition, 18 ULBs have met the Minimum Conditions for FY2023-24 as per Disbursement Linked Indicator (DLI) 4, while the end target (50%) of "Women holding decision-making positions in City Climate Action Plan Committees" has been achieved. The Independent Verification Agency has verified the achievement of the Disbursement Linked Indicator on own source revenue increase, improvement in institutional capacity, and the signing of Performance-based Contracts; the corresponding disbursement of US\$22 million has been processed by the World Bank.



#### 4. DATA ON FINANCIAL PERFORMANCE

##### 4.1 Disbursements (by loan)

| Loan/Credit/TF | Status    | Original | Revised | Cancelled | Disbursed | Undisbursed | % Disbursed |
|----------------|-----------|----------|---------|-----------|-----------|-------------|-------------|
| IBRD-96250     | Effective | 300.00   | 300.00  | 0.00      | 22.33     | 277.53      | 7.45%       |

##### 4.2 Key Dates (by loan)

| Loan/Credit/TF | Status    | Approval    | Signing     | Effectiveness | Orig. Closing | Rev. Closing |
|----------------|-----------|-------------|-------------|---------------|---------------|--------------|
| IBRD-96250     | Effective | 21-Dec-2023 | 05-Mar-2024 | 22-Apr-2024   | 31-Dec-2030   | 31-Dec-2030  |

##### 4.3 Program Action Plan

|                        |                                                                                                                                                                                                           |                          |        |                                                             |           |
|------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------|--------|-------------------------------------------------------------|-----------|
| Action Description     | Issue Government Order to operationalize the Program                                                                                                                                                      |                          |        |                                                             |           |
| Source                 | DLI#                                                                                                                                                                                                      | Responsibility           | Timing | Timing Value                                                | Status    |
| Other                  | NA                                                                                                                                                                                                        | Government of Tamil Nadu | Other  | Within four months from effectiveness of the Loan Agreement | Completed |
| Completion Measurement | Government of Tamil Nadu issues GO which covers the scope, results areas and DLIs, implementation arrangements, budgets, fund flow arrangements of the Program and adoption of Program Operations Manual. |                          |        |                                                             |           |
| Comments               | The Government Order was issued on May 20, 2024.                                                                                                                                                          |                          |        |                                                             |           |

|                    |                                                                                                                                                                           |                |        |              |        |
|--------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|--------|--------------|--------|
| Action Description | ULBs implementing 24x7 water supply and sewerage subprojects issue tariff by-laws that require volumetric tariffs for water supply and user charges for sewerage services |                |        |              |        |
| Source             | DLI#                                                                                                                                                                      | Responsibility | Timing | Timing Value | Status |



| Technical              | NA                                                                                                                                                                                                                  | ULBs | Other | Within two years from Effectiveness date | In Progress |
|------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------|-------|------------------------------------------|-------------|
| Completion Measurement | ULBs implementing 24x7 water supply and sewerage subprojects issue legally binding notification which sets out volumetric tariffs for water supply and at least a flat monthly charge for sewerage services         |      |       |                                          |             |
| Comments               | The DMA has circulated a Common Template for bylaws with volumetric tariff to all the ULBs and some ULB Councils have adopted it already. The remaining ULBs are expected to obtain Council approvals by June 2025. |      |       |                                          |             |

| Action Description               | Screen and assess environmental impacts of Program activities, implement Environmental and Social Management Plan (ESMP) guided by environmental and social sections of the POM, with monitoring linked to Tamil Nadu Urban Tree Information System |                 |        |                                                                                                                                                              |             |
|----------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|
| Source                           | DLI#                                                                                                                                                                                                                                                | Responsibility  | Timing | Timing Value                                                                                                                                                 | Status      |
| Environmental and Social Systems | NA                                                                                                                                                                                                                                                  | TNUIFSL and DMA | Other  | Environmental and Social Guidance Sections prepared and agreed as part of POM within four months from effectiveness, and followed for all Program activities | In Progress |
| Completion Measurement           | Confirmation by Annual Environmental and Social Audits that all Program activities follow the systems developed in ESSA                                                                                                                             |                 |        |                                                                                                                                                              |             |
| Comments                         | ESIAs have been prepared for all 28 sub-projects. The ESMP has been included in the bid documents as well as in the contract document. Compliance with the ESMP will be monitored through UTIS by September 2025.                                   |                 |        |                                                                                                                                                              |             |

| Action Description | Develop environmental management capacities at Program agencies including trainings and guidance to support prevention of Manual Scavenging |                |        |              |        |
|--------------------|---------------------------------------------------------------------------------------------------------------------------------------------|----------------|--------|--------------|--------|
| Source             | DLI#                                                                                                                                        | Responsibility | Timing | Timing Value | Status |



|                                  |                                                                                                                                                                                                                                                            |                       |       |                                                                                                                        |             |
|----------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|-------|------------------------------------------------------------------------------------------------------------------------|-------------|
| Environmental and Social Systems | NA                                                                                                                                                                                                                                                         | DMA, TNUIFSL and ULBs | Other | Develop within two years after the effectiveness of the Loan Agreement and continued throughout Program implementation | In Progress |
| Completion Measurement           | Confirmation on environmental management capacities, and support activities (referring to ESSA) as part of Annual Environmental Audits                                                                                                                     |                       |       |                                                                                                                        |             |
| Comments                         | Modalities for the compilation of findings & recommendations from the various studies on the prevention of manual scavenging & sludge management and the preparation of SOPs for sewer & sludge management during O&M are to be finalized by May 15, 2015. |                       |       |                                                                                                                        |             |

|                                  |                                                                                                                                                                                                                                                           |                 |        |                                                                                            |             |
|----------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|--------|--------------------------------------------------------------------------------------------|-------------|
| Action Description               | Develop and implement a comprehensive Stakeholder Engagement Strategy and Action Plan                                                                                                                                                                     |                 |        |                                                                                            |             |
| Source                           | DLI#                                                                                                                                                                                                                                                      | Responsibility  | Timing | Timing Value                                                                               | Status      |
| Environmental and Social Systems | NA                                                                                                                                                                                                                                                        | TNUIFSL and DMA | Other  | Developed within six months from effectiveness; implementation throughout Program duration | Not Yet Due |
| Completion Measurement           | Action plan for improving marginalized population's (including women's) access to grievance redressal system and getting citizen feedback, and communication activities on metering, tariffs, sewerage connection and emergency response are implemented. |                 |        |                                                                                            |             |
| Comments                         | The TOR was cleared by the Bank in November 2024 and the procurement process is expected to be completed by June 2025.                                                                                                                                    |                 |        |                                                                                            |             |

|                        |                                                                         |                 |        |                                      |             |
|------------------------|-------------------------------------------------------------------------|-----------------|--------|--------------------------------------|-------------|
| Action Description     | Strengthen staffing and fiduciary capacity of the implementing agencies |                 |        |                                      |             |
| Source                 | DLI#                                                                    | Responsibility  | Timing | Timing Value                         | Status      |
| Fiduciary Systems      | NA                                                                      | DMA and TNUIFSL | Other  | Within six months from effectiveness | In Progress |
| Completion Measurement | Staff appointed and trained (as detailed in the POM).                   |                 |        |                                      |             |



|          |                                                                                                                |  |  |  |  |
|----------|----------------------------------------------------------------------------------------------------------------|--|--|--|--|
| Comments | The DMA/TNUIFSL to provide training to accounts personnel of ULBs on accounting for this Program by June 2025. |  |  |  |  |
|----------|----------------------------------------------------------------------------------------------------------------|--|--|--|--|

|                        |                                                                                                                                     |                 |        |                                                                  |         |
|------------------------|-------------------------------------------------------------------------------------------------------------------------------------|-----------------|--------|------------------------------------------------------------------|---------|
| Action Description     | Appoint external auditor for the Program                                                                                            |                 |        |                                                                  |         |
| Source                 | DLI#                                                                                                                                | Responsibility  | Timing | Timing Value                                                     | Status  |
| Fiduciary Systems      | NA                                                                                                                                  | DMA and TNUIFSL | Other  | Within six months from effectiveness and periods as per the IFSA | Delayed |
| Completion Measurement | Appoint an auditor to conduct annual Program audit and submit separate reports for financial management and procurement to the Bank |                 |        |                                                                  |         |
| Comments               | Auditor to be appointed by June 2025.                                                                                               |                 |        |                                                                  |         |

|                        |                                                                                                                                                                                                                   |                                       |        |                                                          |           |
|------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------|--------|----------------------------------------------------------|-----------|
| Action Description     | Establish a complaint handling mechanism at implementing agencies to handle Program related fiduciary complaints                                                                                                  |                                       |        |                                                          |           |
| Source                 | DLI#                                                                                                                                                                                                              | Responsibility                        | Timing | Timing Value                                             | Status    |
| Fiduciary Systems      | NA                                                                                                                                                                                                                | DMA/TNUIFSL in coordination with ULBs | Other  | Within three months from effectiveness and semi-annually | Completed |
| Completion Measurement | Functional complaint handling mechanism established and contact of nodal officer displayed on the official website for receiving complaints. Semi-annual reports using the formats provided in the POM submitted. |                                       |        |                                                          |           |
| Comments               | The First Complaint Handling Report to be submitted by May 15, 2025. The names of the Nodal Persons will be disclosed by May 31, 2025.                                                                            |                                       |        |                                                          |           |

|                        |                                                                                                                                                                                                                                                       |                |        |                                              |             |
|------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|--------|----------------------------------------------|-------------|
| Action Description     | Establish water and wastewater quality surveillance program and disclose results                                                                                                                                                                      |                |        |                                              |             |
| Source                 | DLI#                                                                                                                                                                                                                                                  | Responsibility | Timing | Timing Value                                 | Status      |
| Technical              | NA                                                                                                                                                                                                                                                    | ULBs           | Other  | Within three years of Program implementation | Not Yet Due |
| Completion Measurement | ULBs have established the surveillance program for city-wide sampling, testing and disclosure of water quality and wastewater influent and effluent quality as per applicable norms, and disclose results on a quarterly basis (see POM for details). |                |        |                                              |             |



|          |                                                                                                                             |
|----------|-----------------------------------------------------------------------------------------------------------------------------|
| Comments | The Program plans to adopt CPHEEO guidelines and TNPCB norms. Gap analysis will be completed in all ULBs by September 2025. |
|----------|-----------------------------------------------------------------------------------------------------------------------------|

|                        |                                                                                                                                                                                                                                                            |                |        |                                                                                                                                                       |             |
|------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|
| Action Description     | Strengthen procurement and contract management by (a) integrating the Procurement Plan for the Program to MIS; and (b) developing Standard Tender Documents and guidance for the Program                                                                   |                |        |                                                                                                                                                       |             |
| Source                 | DLI#                                                                                                                                                                                                                                                       | Responsibility | Timing | Timing Value                                                                                                                                          | Status      |
| Fiduciary Systems      | NA                                                                                                                                                                                                                                                         | DMA            | Other  | (a) Within a year from effectiveness and disclose procurement information annually; (b) within six months from effectiveness and update periodically. | In Progress |
| Completion Measurement | (a) PP is integrated with MIS and monitored through KPIs (see IFSA). Procurement information and contract award details are disclosed; (b) STDs are developed and adopted for the Program's procurement; detailed guidance is included as an annex in POM. |                |        |                                                                                                                                                       |             |
| Comments               | Ongoing for (a) and completed for (b).                                                                                                                                                                                                                     |                |        |                                                                                                                                                       |             |

|                                  |                                                                                                                                                                                                                                     |                       |        |                                                                         |           |
|----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|--------|-------------------------------------------------------------------------|-----------|
| Action Description               | Ensure bid documents and contracts have adequate resources provisioned for management of the social risks identified in the Detailed Project Reports                                                                                |                       |        |                                                                         |           |
| Source                           | DLI#                                                                                                                                                                                                                                | Responsibility        | Timing | Timing Value                                                            | Status    |
| Environmental and Social Systems | NA                                                                                                                                                                                                                                  | ULBs, TNUIFSL and DMA | Other  | Before signing of contracts; implementation throughout Program duration | Completed |
| Completion Measurement           | Bid documents and contracts have adequate resources provisioned for management of the social risks identified in the DPRs; Contractors' responsibilities on management of social risks and impacts are rigorously monitored by IAs. |                       |        |                                                                         |           |
| Comments                         | The World Bank ESHS has been included in all the bid/ contract documents. The ESMP cost has been included in the BoQ as a separate schedule.                                                                                        |                       |        |                                                                         |           |



|                                  |                                                                                                                                                                                                                                                           |                       |        |                                        |           |
|----------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|--------|----------------------------------------|-----------|
| Action Description               | Ensure all Detailed Project Reports identify and address social risks and all activities that involve compulsory land acquisition/involuntary resettlement are excluded from the Program                                                                  |                       |        |                                        |           |
| Source                           | DLI#                                                                                                                                                                                                                                                      | Responsibility        | Timing | Timing Value                           | Status    |
| Environmental and Social Systems | NA                                                                                                                                                                                                                                                        | ULBs, TNUIFSL and DMA | Other  | Before DPRs are finalized and approved | Completed |
| Completion Measurement           | All DPRs have identified social risks using the screening checklist provided in the ESSA and addressed the identified social risks. All activities that involve compulsory land acquisition/involuntary resettlement have been excluded from the Program. |                       |        |                                        |           |
| Comments                         | TNUIFSL confirmed (in a letter dated 18.10.2023) that none of the sub-projects involve any land acquisition or involuntary resettlement.                                                                                                                  |                       |        |                                        |           |

## 5. KEY DATES

| Key Events                     | Planned     | Actual      |
|--------------------------------|-------------|-------------|
| Approval                       | 21-Dec-2023 | 21-Dec-2023 |
| Effectiveness                  | 22-Apr-2024 | 22-Apr-2024 |
| Mid-Term Review No. 01         | 05-Jul-2027 |             |
| Operation Closing/Cancellation | 31-Dec-2030 |             |

## 6. SYSTEMATIC OPERATIONS RISK-RATING TOOL

| Risk Category                          | Rating at Approval<br>Approval Package -<br>22 Dec 2023 | Last Approved Rating<br>ISR Seq. 02 - 20 Sep<br>2024 | Proposed Rating |
|----------------------------------------|---------------------------------------------------------|------------------------------------------------------|-----------------|
| Political and Governance               | ● Moderate                                              | ● Moderate                                           | ● Moderate      |
| Macroeconomic                          | ● Moderate                                              | ● Moderate                                           | ● Moderate      |
| Sector Strategies and Policies         | ● Moderate                                              | ● Moderate                                           | ● Moderate      |
| Technical Design of Project or Program | ● Substantial                                           | ● Substantial                                        | ● Substantial   |



|                                                              |               |               |               |
|--------------------------------------------------------------|---------------|---------------|---------------|
| Institutional Capacity for Implementation and Sustainability | ● Moderate    | ● Moderate    | ● Moderate    |
| Fiduciary                                                    | ● Moderate    | ● Moderate    | ● Moderate    |
| Environment and Social                                       | ● Substantial | ● Substantial | ● Substantial |
| Stakeholders                                                 | ● Moderate    | ● Moderate    | ● Moderate    |
| Overall                                                      | ● Substantial | ● Substantial | ● Substantial |



## 7. RESULTS

### 7.1 PDO Indicators by PDO Outcomes

| RA 1: Strengthening Urban Management, Institutional Framework & Climate Resilience         |                               |            |                                                                                       |             |                  |             |                |            |
|--------------------------------------------------------------------------------------------|-------------------------------|------------|---------------------------------------------------------------------------------------|-------------|------------------|-------------|----------------|------------|
| Indicator Name                                                                             | Baseline                      |            | Actual (Previous)                                                                     |             | Actual (Current) |             | Closing Period |            |
|                                                                                            | Value                         | Month/Year | Value                                                                                 | Date        | Value            | Date        | Value          | Month/Year |
| ULBs with OSR increase of above 65 percent over respective baselines in FY2021-22 (Number) | 0                             | Sep/2023   | 3                                                                                     | 01-Sep-2024 | 3                | 31-Mar-2025 | 17             | Dec/2030   |
|                                                                                            | Comments on achieving targets |            | Dindigul, Tambaram and Thiruvavur have over 65% increase in OSR                       |             |                  |             |                |            |
| ULBs with adoption of CCAP (Number)                                                        | 0                             | Sep/2023   | 0                                                                                     | 01-Sep-2024 | 0                | 31-Mar-2025 | 17             | Dec/2030   |
|                                                                                            | Comments on achieving targets |            | Consultants will be procured by May 2025 to support all ULBs in developing the CCAPs. |             |                  |             |                |            |
| ULBs with institutional performance indicator score above 60 points out of 100 (Number)    | 0                             | Sep/2023   | 0                                                                                     | 01-Sep-2024 | 0                | 31-Mar-2025 | 17             | Dec/2030   |
|                                                                                            | Comments on achieving targets |            | Assessment will be done in September 2025.                                            |             |                  |             |                |            |
| RA 2: Improving Accessibility, Climate Resilience and Efficiency of Urban WSS Services     |                               |            |                                                                                       |             |                  |             |                |            |
| Indicator Name                                                                             | Baseline                      |            | Actual (Previous)                                                                     |             | Actual (Current) |             | Closing Period |            |
|                                                                                            | Value                         | Month/Year | Value                                                                                 | Date        | Value            | Date        | Value          | Month/Year |
| People provided with access to functional WSS services under the Program (Number)          | 0                             | Sep/2023   | 0                                                                                     | 01-Sep-2024 | 0                | 31-Mar-2025 | 2,020,946      | Dec/2030   |
|                                                                                            | Comments on achieving targets |            | Early stage of Program implementation.                                                |             |                  |             |                |            |
| Women provided with access to functional                                                   | 0                             | Sep/2023   | 0                                                                                     | 01-Sep-2024 | 0                | 31-Mar-2025 | 1,010,473      | Dec/2030   |



|                                                                                                                                                     |                               |          |                                  |             |   |             |           |          |
|-----------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----------|----------------------------------|-------------|---|-------------|-----------|----------|
| WSS services under the Program (Number)                                                                                                             |                               |          |                                  |             |   |             |           |          |
| People provided with access to functional water services (Number)                                                                                   | 0                             | Sep/2023 | 0                                | 01-Sep-2024 | 0 | 31-Mar-2025 | 763,034   | Dec/2030 |
| People provided with access to functional sewerage service (Number)                                                                                 | 0                             | Sep/2023 | 0                                | 01-Sep-2024 | 0 | 31-Mar-2025 | 1,257,912 | Dec/2030 |
| ULBs with increase in cost recovery of O&M expenses in WSS services of at least 30 percentage points over respective baseline in FY2021-22 (Number) | 0                             | Sep/2023 | 0                                | 29-Feb-2024 | 0 | 31-Mar-2025 | 17        | Dec/2030 |
|                                                                                                                                                     | Comments on achieving targets |          | The baseline is being validated. |             |   |             |           |          |

## 7.2 Intermediate Results Indicators by Results Areas

| RA 1: Strengthening Urban Management, Institutional Framework & Climate Resilience |                               |            |                                        |             |                  |             |                |            |
|------------------------------------------------------------------------------------|-------------------------------|------------|----------------------------------------|-------------|------------------|-------------|----------------|------------|
| Indicator Name                                                                     | Baseline                      |            | Actual (Previous)                      |             | Actual (Current) |             | Closing Period |            |
|                                                                                    | Value                         | Month/Year | Value                                  | Date        | Value            | Date        | Value          | Month/Year |
| ULBs meeting the minimum conditions (Number)                                       | 0                             | Jun/2023   | 0                                      | 01-Sep-2024 | 18               | 31-Mar-2025 | 17             | Jun/2030   |
|                                                                                    | Comments on achieving targets |            | 18 ULBs have met the MCs in FY2023-24. |             |                  |             |                |            |
|                                                                                    | 0                             | Sep/2023   | 0                                      | 01-Sep-2024 | 50               | 31-Mar-2025 | 50             | Dec/2030   |



|                                                                                                                          |                               |            |                                                                           |             |                  |             |                |            |
|--------------------------------------------------------------------------------------------------------------------------|-------------------------------|------------|---------------------------------------------------------------------------|-------------|------------------|-------------|----------------|------------|
| Women holding decision-making positions in CCAP Committees (Percentage)                                                  | Comments on achieving targets |            | CCAP committees have been formed in all 21 ULBs with 50% women members.   |             |                  |             |                |            |
| Value of municipal bonds issued under the Program (US\$ million) (Amount(USD))                                           | 0                             | Sep/2023   | 0                                                                         | 01-Sep-2024 | 0                | 31-Mar-2025 | 30             | Dec/2030   |
|                                                                                                                          | Comments on achieving targets |            | Bond issuances of \$52 million for WSS system are underway in three ULBs. |             |                  |             |                |            |
| RA 2: Improving Accessibility, Climate Resilience and Efficiency of Urban WSS Services                                   |                               |            |                                                                           |             |                  |             |                |            |
| Indicator Name                                                                                                           | Baseline                      |            | Actual (Previous)                                                         |             | Actual (Current) |             | Closing Period |            |
|                                                                                                                          | Value                         | Month/Year | Value                                                                     | Date        | Value            | Date        | Value          | Month/Year |
| Water connections delivering ULBs with 24x7 water service delivery (Number)                                              | 0                             | Sep/2023   | 0                                                                         | 01-Sep-2024 | 0                | 31-Mar-2025 | 87,760         | Dec/2030   |
|                                                                                                                          | Comments on achieving targets |            | Early stage of Program implementation.                                    |             |                  |             |                |            |
| Households connected to the sewerage network in Program areas (Number)                                                   | 0                             | Sep/2023   | 0                                                                         | 01-Sep-2024 | 0                | 31-Mar-2025 | 279,536        | Dec/2030   |
|                                                                                                                          | Comments on achieving targets |            | Early stage of Program implementation.                                    |             |                  |             |                |            |
| ULBs implementing volumetric billing of all 24x7 connections (Number)                                                    | 0                             | Sep/2023   | 0                                                                         | 01-Sep-2024 | 0                | 31-Mar-2025 | 9              | Dec/2030   |
|                                                                                                                          | Comments on achieving targets |            | Early stage of Program implementation.                                    |             |                  |             |                |            |
| Areas designated as parks developed in participating ULBs (Percentage)                                                   | 40                            | Sep/2023   | 40                                                                        | 01-Sep-2024 | 40               | 31-Mar-2025 | 60             | Dec/2030   |
|                                                                                                                          | Comments on achieving targets |            | Progress will be assessed in June 2025.                                   |             |                  |             |                |            |
| ULBs demonstrating energy savings in municipal assets of above 25% over respective baseline in 2021-22 (number) (Number) | 0                             | Sep/2023   | 0                                                                         | 01-Sep-2024 | 0                | 31-Mar-2025 | 17             | Dec/2030   |
|                                                                                                                          | Comments on achieving targets |            | Progress will be assessed in June 2025.                                   |             |                  |             |                |            |



|                                                                                                                                              |   |                                                                                                                                                  |   |             |   |             |   |          |
|----------------------------------------------------------------------------------------------------------------------------------------------|---|--------------------------------------------------------------------------------------------------------------------------------------------------|---|-------------|---|-------------|---|----------|
| ULBs with reduction in time spent by women and girls managing water collection of above 20 percent over respective baseline in 2024 (Number) | 0 | Sep/2023                                                                                                                                         | 0 | 01-Sep-2024 | 0 | 31-Mar-2025 | 9 | Dec/2030 |
| Comments on achieving targets                                                                                                                |   | The baseline data will be collected by the contractors by May 2024. Thereafter, the annual surveys will be done by ULBs through the contractors. |   |             |   |             |   |          |

### 7.3 Disbursement Linked Indicators (DLI)

| PBC Name                                             |                  | Baseline                                                                    | Actual (Previous)                                                                                                                                     |             | Actual (Current)                                                                                                                                      |             | Closing Period                                                                      |
|------------------------------------------------------|------------------|-----------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------------------------------------------------------------------|
|                                                      |                  |                                                                             | Value                                                                                                                                                 | Date        | Value                                                                                                                                                 | Date        |                                                                                     |
| 1:Increase in OSR (Percentage)<br>Partially achieved | Value            | The total OSR of the Participating ULBs was US\$127.23 million in FY2021-22 | OSR in FY22-23 is INR 15,567,174,344.71, 36% over the baseline of INR 11,419,984,499. Disbursement amount is JPY 2,106,272,967.56 (US\$14.4 million). | 01-Sep-2024 | OSR in FY22-23 is INR 15,567,174,344.71, 36% over the baseline of INR 11,419,984,499. Disbursement amount is JPY 2,106,272,967.56 (US\$14.4 million). | 31-Mar-2025 | Incremental increase in OSR over respective Participating ULB baseline in FY2021-22 |
|                                                      | Allocated Amount | 0.00                                                                        |                                                                                                                                                       |             |                                                                                                                                                       |             | 4,330,080.00                                                                        |
| DLI allocation                                       |                  |                                                                             | 27,063,000.00                                                                                                                                         |             |                                                                                                                                                       |             |                                                                                     |
|                                                      | Value            | No                                                                          | 0                                                                                                                                                     | 01-Sep-2024 | Verification is expected to take place after the bond                                                                                                 | 31-Mar-2025 | --                                                                                  |



|                                                                                     |                  |                                                             |               |             |                                                                                   |             |                                                                              |
|-------------------------------------------------------------------------------------|------------------|-------------------------------------------------------------|---------------|-------------|-----------------------------------------------------------------------------------|-------------|------------------------------------------------------------------------------|
| 2:Increased access to financial market (Amount(USD))<br>Not Due                     |                  |                                                             |               |             | issuances by 3 ULBs within FY25-26.                                               |             |                                                                              |
|                                                                                     | Allocated Amount | 0.00                                                        |               |             |                                                                                   |             | 0.00                                                                         |
| DLI allocation                                                                      |                  |                                                             | 4,000,000.00  |             |                                                                                   |             |                                                                              |
| 3:Enhanced institutional capacity for climate resilience planning (Text)<br>Not Due | Value            | No available CCAP                                           | 0             | 01-Sep-2024 | 0                                                                                 | 31-Mar-2025 | No. of ULBs that have adopted and initiated implementation of CCAP           |
|                                                                                     | Allocated Amount | 0.00                                                        |               |             |                                                                                   |             | 600,000.00                                                                   |
| DLI allocation                                                                      |                  |                                                             | 6,000,000.00  |             |                                                                                   |             |                                                                              |
| 4:Improved fundamental institutional capacity (Text)<br>Partially achieved          | Value            | No participating ULBs have met the MCs in the baseline year | 0             | 01-Sep-2024 | 18 ULBs met MCs for FY23-24. Disbursement is JPY301,579,073.01 (US\$2.0 million). | 31-Mar-2025 | Number of Participating ULBs that have met MCs                               |
|                                                                                     | Allocated Amount | 0.00                                                        |               |             |                                                                                   |             | 2,272,000.00                                                                 |
| DLI allocation                                                                      |                  |                                                             | 13,632,000.00 |             |                                                                                   |             |                                                                              |
| 5:Strengthened institutional capacity to manage resources in a sustainable,         | Value            | -                                                           | 0             | 01-Sep-2024 | Verification for FY24-25 is starting and will be completed by September 2025.     | 31-Mar-2025 | Aggregate score of performance indicators achieved by the Participating ULBs |



|                                                                                                          |                  |      |                |             |                                                                                                                                                  |             |                                                 |
|----------------------------------------------------------------------------------------------------------|------------------|------|----------------|-------------|--------------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------------------------------|
| participatory, and green manner (Text)<br>Not Due                                                        | Allocated Amount | 0.00 |                |             |                                                                                                                                                  |             | 4,090,000.00                                    |
| DLI allocation                                                                                           |                  |      | 20,450,000.00  |             |                                                                                                                                                  |             |                                                 |
| 6:Delivery of functional water and sewerage connections (Number)<br>Not Due                              | Value            | 0    | 0              | 01-Sep-2024 | 0                                                                                                                                                | 31-Mar-2025 | See DLI6.1, 6.2 and 6.3                         |
|                                                                                                          | Allocated Amount | 0.00 |                |             |                                                                                                                                                  |             | 40,148,160.00                                   |
| DLI allocation                                                                                           |                  |      | 139,500,000.00 |             |                                                                                                                                                  |             |                                                 |
| 6.1:ULBs implementation of WSS investments incorporating climate resilience guidelines (Text)<br>Not Due | Value            | -    | 0              | 01-Sep-2024 | IVA verification of Rs. 105 Cr. against DLI 6.1 was completed and submitted to TNUIFSL; IVA report will be submitted to WB after TNUIFSL review. | 31-Mar-2025 | -                                               |
|                                                                                                          | Allocated Amount | 0.00 |                |             |                                                                                                                                                  |             | 0.00                                            |
| DLI allocation                                                                                           |                  |      | 69,750,000.00  |             |                                                                                                                                                  |             |                                                 |
| 6.2:Number of new or rehabilitated functional water                                                      | Value            | 0    | 0              | 01-Sep-2024 | Verification will be done as and when achieved. Some ULBs can start claiming later this year, with                                               | 31-Mar-2025 | Number of additional new or rehabilitated FWTCs |



|                                                                                                          |                     |      |               |             |                                                                                                                                          |             |                                     |
|----------------------------------------------------------------------------------------------------------|---------------------|------|---------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------|-------------|-------------------------------------|
| tap connections<br>(Number)<br>Not Due                                                                   |                     |      |               |             | partial<br>commissioning of<br>connections/sub<br>zones.                                                                                 |             |                                     |
|                                                                                                          | Allocated<br>Amount | 0.00 |               |             |                                                                                                                                          |             | 8,509,200.00                        |
| DLI allocation                                                                                           |                     |      | 17,018,400.00 |             |                                                                                                                                          |             |                                     |
| 6.3: Number of<br>new functional<br>sewerage<br>connections<br>(Number)<br>Not Due                       | Value               | 0    | 0             | 01-Sep-2024 | 0                                                                                                                                        | 31-Mar-2025 | Number of<br>additional new<br>FSCs |
|                                                                                                          | Allocated<br>Amount | 0.00 |               |             |                                                                                                                                          |             | 31,638,960.00                       |
| DLI allocation                                                                                           |                     |      | 52,731,600.00 |             |                                                                                                                                          |             |                                     |
| 7: Increased<br>operational, climate<br>and financial<br>efficiency of WSS<br>services (Text)<br>Not Due | Value               | --   | 0             | 01-Sep-2024 | 0                                                                                                                                        | 31-Mar-2025 | See DLI 7.1, 7.2,<br>7.3 and 7.4    |
|                                                                                                          | Allocated<br>Amount | 0.00 |               |             |                                                                                                                                          |             | 19,663,870.00                       |
| DLI allocation                                                                                           |                     |      | 54,405,000.00 |             |                                                                                                                                          |             |                                     |
| 7.1: Number of<br>ULBs with PBCs<br>signed for water<br>and/or<br>sanitation<br>services<br>(Number)     | Value               | 0    | 0             | 01-Sep-2024 | All ULBs have signed<br>PBCs. JPY<br>1,355,663,218.95<br>(US\$9 million) is<br>disbursed. Remaining<br>will be disbursed in<br>May 2025. | 31-Mar-2025 | --                                  |



|                                                                                                                           |                  |         |               |             |   |             |                                                                                                                      |
|---------------------------------------------------------------------------------------------------------------------------|------------------|---------|---------------|-------------|---|-------------|----------------------------------------------------------------------------------------------------------------------|
| Partially achieved                                                                                                        | Allocated Amount | 0.00    |               |             |   |             | 0.00                                                                                                                 |
| DLI allocation                                                                                                            |                  |         | 17,451,492.00 |             |   |             |                                                                                                                      |
| 7.2: Number of water connections with NRW 20% or below in areas receiving 24 x 7 services (Number) Not Due                | Value            | 0       | 0             | 01-Sep-2024 | 0 | 31-Mar-2025 | --                                                                                                                   |
|                                                                                                                           | Allocated Amount | 0.00    |               |             |   |             | 0.00                                                                                                                 |
| DLI allocation                                                                                                            |                  |         | 4,265,896.00  |             |   |             |                                                                                                                      |
| 7.3: Increase in cumulative volume of sewage treated (meeting minimum standards) in eligible existing STPs (Text) Not Due | Value            | 111 MLD | 0             | 01-Sep-2024 | 0 | 31-Mar-2025 | Increase in cumulative volume of sewage treated (meeting minimum standards) over baseline, in eligible existing STPs |
|                                                                                                                           | Allocated Amount | 0.00    |               |             |   |             | 8,550,000.00                                                                                                         |
| DLI allocation                                                                                                            |                  |         | 8,550,000.00  |             |   |             |                                                                                                                      |
| 7.4: Increase in O&M cost recovery of WSS                                                                                 | Value            | 0       | 0             | 01-Sep-2024 | 0 | 31-Mar-2025 | Increase in O&M cost recovery of WSS services over                                                                   |



|                                                                                               |                     |                                                                                |               |             |                                               |             |                            |
|-----------------------------------------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------|---------------|-------------|-----------------------------------------------|-------------|----------------------------|
| services<br>(Number)<br><br>Not Due                                                           |                     |                                                                                |               |             |                                               |             | ULB respective<br>baseline |
|                                                                                               | Allocated<br>Amount | 0.00                                                                           |               |             |                                               |             | 8,045,872.00               |
| DLI allocation                                                                                |                     |                                                                                | 24,137,612.00 |             |                                               |             |                            |
| 8:Improved city-<br>level climate<br>resilience (Text)<br>Not Due                             | Value               | --                                                                             | 0             | 01-Sep-2024 | 0                                             | 31-Mar-2025 | --                         |
|                                                                                               | Allocated<br>Amount | 0.00                                                                           |               |             |                                               |             | 0.00                       |
| DLI allocation                                                                                |                     |                                                                                | 13,950,000.00 |             |                                               |             |                            |
| 8.1:Energy<br>savings over<br>respective ULB<br>baseline of<br>FY2021-22<br>(Text)<br>Not Due | Value               | 241,254,186 kWh<br>energy consumption<br>from municipal<br>assets in FY2021-22 | 0             | 01-Sep-2024 | Verification will take<br>place in June 2025. | 31-Mar-2025 | --                         |
|                                                                                               | Allocated<br>Amount | 0.00                                                                           |               |             |                                               |             | 0.00                       |
| DLI allocation                                                                                |                     |                                                                                | 9,067,500.00  |             |                                               |             |                            |
| 8.2:Increase in<br>area of green<br>space (Square<br>Meter(m2))<br>Not Due                    | Value               | 1.23 million m2 of<br>developed parks<br>exists in participating<br>ULBs       | 0             | 01-Sep-2024 | Verification will take<br>place in June 2025. | 01-Sep-2024 | -                          |
|                                                                                               | Allocated<br>Amount | 0.00                                                                           |               |             |                                               |             | 0.00                       |
| DLI allocation                                                                                |                     |                                                                                | 4,882,500.00  |             |                                               |             |                            |