

**TAMIL NADU URBAN INFRASTRUCTURE FINANCIAL
SERVICES LTD (TNUIFSL)**

&

Directorate of Municipal Administration (DMA)

Tamil Nadu Climate Resilient Urban Development
Program (TNCRUDP)

Project ID No. P179189

**PROJECT PROCUREMENT STRATEGY
FOR DEVELOPMENT (PPSD)**

September 2023

Currency table

INR 1 Lakh = INR 100,000 = INR Hundred Thousand

INR 10 Lakhs = INR 1 million

INR 100 Lakhs = INR 10 million = INR 1 Crore

1 US\$ = INR 82

1 million US\$ = INR 8.2 Crore = INR 82 million = INR 820 Lakhs = INR 8.2 C

I. Project Overview

Country:	India
State:	Tamil Nadu
Department:	Municipal Administration & Water Supply Department (MAWS)
Project Implementing Agencies	Tamil Nadu Urban Infrastructure Financial Services Ltd (TNUIFSL) & Directorate of Municipal Administration (DMA)
Full Project Name:	Tamil Nadu Climate Resilient Urban Development Program (TNCRUDP)
Total Finance (\$):	US\$ 450 million, in which: IBRD US\$ 300.0 million Government US\$ 150.0 million TA component: US\$30 million (US\$21 million IBRD loan and US\$9 million Government Finance)
Project Number:	P179189
Project Development Objective	The Project Development Objective (PDO) is to strengthen urban management and improve access to efficient and climate resilient urban water and sanitation services in participating ULBs in Tamil Nadu

The PPSD does not anticipate any major risks from the operation context. Also, the procurement opportunities may elicit adequate participation and no market risk foreseen. However, the DMA and TNUIFSL need a smooth transition from the procurement guidelines regime to the procurement regulations. Till the completion of key procurement activities, the PMUs require dedicated procurement staff assigned to the TNCRUDP considering the staff turnover or staff posted with multiple projects financed by other development partners. Also, training in Bank's procurement regulations is required for the team members managing the procurement and contract management directly or indirectly throughout the procurement cycle. The DMA and TNUIFSL need to strengthen the procurement monitoring mechanism to manage the consultancies awarded on behalf of the ULBs. Most envisaged consultancies will be procured using open competitive procurement targeting the national market.

1. Background: The Municipal Administration and Water Supply Department (MAWSD) intends to implement the Tamil Nadu Climate Resilient Urban Development Program (TNCRUDP) that would demonstrate a 'results-oriented' approach and mainstream climate resilience in urban development by supporting the priorities of the GoTN's Urban Vision 2031. The project implementation period is for six years between 2024 and 2029 (FY). The TNCRUDP will be using the Bank's PforR financing instrument with TA component. The TA component will be following the Bank's Procurement Regulation for IPF Borrower. The overall government program ("p") is US\$2.15 billion and PforR Program is US \$807.44 m. the World Bank (IBRD) will finance US\$279 million (or 35 percent) of the PforR ("P"). The IPF-TA component for US\$30 million which is funded by US\$21 million from IBRD and US\$9 million from GoTN.

2. IPF Component to Finance Technical Assistance (TA) activities: [US\$30 million of which US\$21 million is IBRD Loan]. The main objectives of this component are to: (i) provide technical support for program implementation; and (ii) provide other systemic technical assistance for urban sector and ULBs in TN. This TA will have two sub-components that would be implemented through the office of the DMA and TNUIFSL and the main TA activities are as listed in the table below –

a. TNUIFSL activities in the first 18 months:

S.No	Activities	Procurement Category	Cost Estimate in Cr.	US \$ Mn
1	Setting up of RTDAS and Control Rooms for Chennai Real Time Flood Forecasting Project (CRTFF)	Goods	49.66	6.06
2	Supervisory Consulting Services during the Handholding Phase for the Chennai Real Time Flood Forecasting Project	Consultancy	0.84	0.10
3	Consulting Services for Generation of DEM & DSM using High Resolution	Consultancy	3.00	0.36

	Satellite Image for the Chennai Real Time Flood Forecasting Project			
4	Proof Checking the DPR of Integrated Storm Water Drain (ISWD) for Tambaram City Municipal Corporation	Consultancy	0.49	0.06
5	Preparation of Business Plan for TNUDF and Documentary highlighting the impacts of TNUDF on Urban Infrastructure Development across the ULBs in Tamil Nadu	Consultancy	0.90	0.11
6	Institutional Strengthening of TNUISL - Appointment of Technical Quality Audit and Technical Quality Consultants	Consultancy	1.50	0.18
7	Institutional Strengthening of TNUDF / ULBs - Appointment of Climate Experts / E&SS Experts / Auditors / SCADA Handholding Experts / Communication Experts etc.,	Consultancy	1.50	0.18
8	Proof Checking the DPR for improvements to the Water Supply in Tambaram City Municipal Corporation	Consultancy	0.50	0.06
9	Revenue Augmentation Project by preparation of Property Survey & Utility Mapping including geotagged locations of septic tanks with web application using GIS for the selected ULB's including Setting up of GIS Control Room with necessary integration with the existing Urban Tree Information System (UTIS) etc.,	Consultancy	11.00	1.34
10	Consulting Services for Preparation of Climate Resilient Feasibility Reports for Utilising the existing Water Bodies as additional source of water supply to the nearby local bodies from Rivers basins	Consultancy	2.00	0.24
11	Consulting Services for Preparation of Climate Resilient DPR's for Utilising the existing Water Bodies as additional source of water supply to the nearby local bodies	Consultancy	6.00	0.73
12	Carbon Sequestration study for the greenery efforts carried out in Adyar & Cooum Rivers and to identify a buyer for the carbon credit in Tholkappia Poonga (358 acres) and greenery efforts in Cooum & Adyar Rivers.	Consultancy	0.75	0.09
13	Carrying out Performance Assessment of completed Underground Sewerage System	Consultancy	1.00	0.12

	(UGSS) in 51 towns in Tamil Nadu and suggest the feasibility for safe disposal of sledge from STPs			
	Total		79.14	9.62

b. DMA activities for first 18 months:

S.No	Activities	Procurement Category	Cost Estimate in Cr.	US \$ Mn
1	Independent Verification Agency for verifying the DLIs under Tamil Nadu Climate Resilient Urban Development Program (TNCRUDP)	Consultancy	12.38	1.5
2	Establishment of Technical Expert Cell in Project ULBs	Consultancy	13.19	1.63
3	Consulting Services for preparation of City Climate Action Plan for ULBs	Consultancy	7.55	0.92
4	AMC for UTIS - Hardware Infrastructure in TNSDC & TNDRD for one year	Consultancy	1.01	0.12
5	AMC for UTIS application for the period from November 2023 to Oct 2024	Consultancy	1.41	0.17
6	AMC for mobile Application (TNUrban eSevai) for a period of one year	Consultancy	0.25	0.03
7	AMC for ICT infrastructure installed at DMA for the year March 2024- Feb 25	Consultancy	0.17	0.02
8	Consulting Services for GIS mapping & Door-to-Door survey for developing Municipal Information System	Consultancy	7.63	0.93
9	Procurement of New Hardware infrastructure for UTIS application	Goods	18.35	2.24
10	One month Software Development Training to the IT staff DMA's office and ULBs	Consultancy	1.18	0.14
	Total		63.12	7.70

3. Applicable Procurement Framework: The PMUs (DMA and TNUIFSL) follows the World Bank's Procurement Regulations for IPF Borrowers dated September 2023 (Procurement Regulations) for the procurement of goods, non-consultancy services, and services (excluding Works) activities envisaged under the TA component. In addition, the Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by IBRD Loans and IDA Credits and Grants, revised July 1, 2016, and the provisions agreed in the Financing Agreement are applicable.

TNUIFSL has prepared a consolidated Project Procurement Strategy for Development (PPSD) for the IPF-TA Component (including DMA) in line with the stipulated mandatory requirement as per the World Bank's 'Procurement Regulations for

Projects financed by Investment Project Financing – September 2023'. The PPSD defines procurement objectives in line with the Project Development Objectives (PDO) of TNCRUDP.

To procure and implement key transactions, the PPSD considered (i) operational context, (ii) the Borrower's procurement capacity, and (iii) market dynamics to identify potential procurement risks likely to impact the accomplishment of PDOs and proposed corresponding mitigation measures. For high-value and high-risk key procurement activities, the PPSD discussed the merits/demerits of feasible Fit for Purpose (FfP) selection methods/arrangements and market options (procurement approach) available in the NPF and recommended an optimum FfP procurement approach to achieve Value for Money (VfM) and achievement of PDOs.

4. Project Procurement Profile: The TA component comprises of few consultancies (studies related to strategic and policies, master plan, etc), goods (ICT) and non-consulting services (capacity building & training). The TA component is not having works procurement. The IPF TA component will support TNUIFSL in the following activities: (a) pooling a set of interested ULBs and subprojects with sufficient creditworthiness to structure a transaction with support from financial advisors; (b) undertaking a credit rating through a rating agency; and (c) appointing a merchant banker to undertake issuance of the bond in capital markets, including ensuring SEBI regulatory compliance. The TA component will provide capacity-building support to the ULBs to prepare and implement subprojects and urban sector studies and planning.

Under TA for TNCRUDP, the Bank is to consider financing an activity procured in the TNSUDP. The TA also include a prior review procurement activity notified with an award of contract through TNSUDP will be financed under TNCRUDP. The Bank reviewed key stages until the award notification and accorded No Objection. The TNUIFSL uploaded relevant documents per the STEP roadmap. As of date, TNUIFSL notified the contract award on 13 Mar 2023 before the closure of the TNSUDP (31 Mar 2023). This contract management of this activity will be managed under TNCRUDP STEP Portal.

5. Spend Profile: TNUIFSL and DMA has identified key procurement transactions under TNCRUDP for the first 18 months. IAs for TA shall spend about US\$ 10.5 mn 34.88 % of the overall project cost for the TA during the first 18 months. Advance Contracting may award US\$ 17.35 mn (57.7% of the TA). However, the retroactive financing spend is limited to US\$ 4.2 mn (20% of the TA)

6. Operational Context: Tamil Nadu is ranked 3rd in ease of doing business in India 2020 improving from its rank 14th from the 2019. Tamil Nadu GDP (2023-24) is estimated at \$ 354 billion making it the 2nd ranked state in India. Tamil Nadu is the second richest state economy in India. It is also the most industrialised state in the country.

7. Conclusions based on the discussion on the Operation context:

- India is an emerging economy in the World. Therefore, Fragile Conflict and Small (FCS) country conditions for procurement are Not Applicable.
- The relatively stable exchange rate and low level of inflation (compared to previous years) do not impose potential risks to the project implementation.
- The Implementing Agencies TNUIFSL & DMA, follow the World Bank's procurement regulations for TNCRUDP TA.
- The stable currency conversion rate is not influencing on the pricing. The TA is not having procurement activities targeting the international market. Economic parameters support project implementation positively.
- Considering stable macroeconomic parameters, a price variation clause is not required earlier than 18 months.
- The project will not use a sustainable procurement option for the envisaged procurement activities.
- The Project will use the World Bank-prescribed Standard Procurement Documents (SPDs) for international competition or Model Procurement Documents for National competition with ESMF built-in features.
- Most of the requirements are standard specifications except for the challenge of installation and support during the O&M period. The gradual change in Technology and negligible impact of the rate of change of technology on overall pricing and the contract amount. The rate of obsolescence is low except for a few ICT / IS-related activities.
- The IAs need to mobilise skilled persons for installation, operation and maintenance of GIS based system. The procurement documents and contracts need to have upfront provisions for capacity building and impart adequate training for continuity in GIS based projects.

II. Procurement capacity of TNUIFSL and DMA:

8. Institutional and Implementation Arrangements:

TNUIFSL and DMA has adequate in-house procurement capacity to articulate similar magnitude and complex procurement transactions for the TA. TNUIFSL and DMA have established a separate Project Management Unit (PMU) for overall project management including procurement & contract management. The PMUs in TNUIFSL and DMA will deploy a dedicated official to support envisaged procurement activities (key consultancies). The works will be undertaken by the PIUs at participating ULBs with the support of the Project Management Consultants (PMC) or TWAD Board (Executing Agencies). TNUIFSL will render desired support to the Implementing ULBs in articulating the procurement process and implementing the contracts as per the agreed contractual obligations. No activity in the TA will be implemented by the ULBs. The PMU at TNUIFSL and DM will carry out the procurement process and the cost indicated in the cost table is approximate. Detailed cost sheets will be prepared for each consultancy, duly considering the remuneration and reimbursable expenditure estimates.

The DMA and TNUIFSL need a smooth transition from the procurement guidelines regime to the procurement regulations. Till the completion of key procurement activities, the PMUs require dedicated procurement staff assigned to the TNCRUDP considering the staff turnover or staff posted with multiple projects financed by other development partners. Also, training in Bank's procurement regulations is required for the team members managing the procurement and contract management directly or indirectly throughout the procurement cycle. The DMA and TNUIFSL need to strengthen the procurement monitoring mechanism to manage the consultancies awarded on behalf of the ULBs. Most envisaged consultancies will be procured using open competitive procurement targeting the national market. The staff dealing with procurement and contract management may be provided with refresher/orientation training on the New procurement Framework (NPF) and Systematic Tracking of Exchanges in Procurement (STEP) before implementing procurement activities and managing awarded contracts. TNUIFSL and DMA shall identify a dedicated staff for managing the procurement management at PMU and ensure minimal staff turnover to retain institutional memory and further develop capacity.

9. Conclusions on Client Capability

- (i). The DMA and TNUIFSL need a smooth transition from the procurement guidelines regime to the procurement regulations and the staff dealing with procurement and contract management may receive refresher/orientation training on the New Procurement Framework and STEP before implementing procurement activities and contract execution.
- (ii). TNUIFSL and DMA has a team of officers with experience in procurement following World Bank procurement guidelines (for Expression of Interest, Shortlist, Request for Proposals, Evaluation Report and draft negotiated contract etc.). **However, in view of the growing portfolio of multi-lateral funded / GoTN projects, it is recommended to have a dedicated staff for managing the procurement including contract management for the TA component.**

10. Market potential: For the envisaged procurement transactions of TA, it is planned to target the national market duly considering the availability of adequate consultancy firms in the national market. In the past World Bank assisted projects, TNUIFSL has observed that on average 4-5 consultants participate in the QCBS consulting services out of the total 6 shortlisted firms. The expected average value of a QCBS contract ranges from ₹ 0.6 Cr to ₹ 1.5 Cr.

Experiences from previous projects show that most of procurement packages were small and most of the potential providers available in India. Most of the goods required (ICT) are readily available on domestic markets. Goods and equipment to be procured under the project are not sophisticated equipment and of small value. It is

found that these are in general available and/or easy to procure either in the national / local market.

Conclusions on Market Potential: Inference from the Market dynamics: No short suppliers risk is foreseen.

11. Procurement risk analysis

TNUIFSL and DMA from previous project have capacity to implement procurement activities for the TA component. These implementing agencies were involved in earlier Bank-financed projects and are familiar with Bank policies / procedures. However, review previous experience showed that there were delays were experienced in procurement & contract management. The risks are manageable. Such key risks and proposed risk mitigation measures are shown in Table below –

Risk Description	Risk rating	Description of Mitigation Measures	Risk Owner
Staff loaded with multiple task due to growing portfolio of multi-lateral funded / GoTN projects	Substantial	It is recommended to have a dedicated staff for managing the procurement including contract management for the TA component.	TNUIFSL & DMA
Smooth transition from the procurement guidelines regime to the procurement regulations	Substantial	Refresher/orientation training on the New procurement Framework (NPF) and Systematic Tracking of Exchanges in Procurement (STEP) before implementing procurement activities and managing awarded contracts.	TNUIFSL & DMA
For contracts awarded on behalf of the participating ULBs, anticipating delay in support, data, approvals, co-ordination with departments, etc.	Low	Participating ULBs to provide support during the implementation of the contracts.	TNUIFSL & DMA in co-ordination with the participating ULBs

Governance risks associated with conflict of interest, fraud and corruption, which may adversely affect the efficiency and effectiveness of the project implementation.	Low	Enhanced disclosure of procurement information, including publication of the advertisement, contract award information for all procurement packages on TNUIFSL and DMA websites. Establish a procurement complaint handling mechanism consistent with World Bank requirements. Require staff involved in procurement to declare their interest and sign a declaration form. Monitoring and reporting on implementation of above points or strengthening transparency and procurement for the project.	TNUIFSL & DMA
---	-----	---	---------------

For Major consultancies PPSD perused feasible selection methods/ arrangements and market options in the NPF to arrive at the optimum Fit for Purpose (FfP) Selection method. Optimum FfP Selection of Consulting Firms: QCBS through an Open national market approach following direct RFP up to US\$ 2 million (India specific provision) and through Request for EoI followed by the RFP above US\$ 2 million.

12. Overall Conclusion:

The PPSD does not anticipate any major risks from the operation context. Also, the procurement opportunities may elicit adequate participation and no market risk foreseen. However, the DMA and TNUIFSL need a smooth transition from the procurement guidelines regime to the procurement regulations. Till the completion of key procurement activities, the PMUs require dedicated procurement staff assigned to the TNCRUDP considering the staff turnover or staff posted with multiple projects financed by other development partners. Also, training in Bank's procurement regulations is required for the team members managing the procurement and contract management directly or indirectly throughout the procurement cycle. The DMA and TNUIFL need to strengthen the procurement monitoring mechanism to manage the consultancies awarded on behalf of the ULBs. Most envisage'd consultancies will be procured using open competitive procurement targeting the national market.

13. Procurement Documents and resulting contracts: The Bank prescribed SPDs will be used with Environmental and Social (E&S) provisions.

14. Procurement Monitoring: TNUIFSL and DMA is to develop a customised monitoring system to review decentralised and scattered works using the web-based platform and mobile phone network.

15. Advance procurement and retroactive financing: The Borrower may wish to proceed with the procurement process before signing the Legal Agreement. The eventual contracts shall be procured in accordance with advance contracting and retroactive financing (Para 5.1 of the Procurement Regulations).

The discussion and conclusions in PPSD form the basis of the initial Procurement Plan (PP), which is the key output of the PPSD. Accordingly, an initial PP has been prepared for at least the first 18 months [**Annex -1**], which will be agreed upon with the World Bank before negotiations. Then, the PMU enters the approved Plan into the World Bank's STEP portal. The PP is expected to be updated periodically or at least once every 12 months.

16. Procurement Arrangements: The initial PP also prescribes the agreed procurement arrangements for the IPF component. The prior review, conducting the post review, disclosure of the procurement-related information, and complaint handling are as per the applicable Procurement Regulations. National competition for the procurement of goods, works, and non-consulting services according to the established thresholds will be conducted in accordance with paragraphs 5.3–5.6 of Section V of the Procurement Regulations and the NCP provisions agreed with Gol. Government e-Marketplace (GeM) will be allowed instead of RFQ for all activities with cost estimates less than or equal to US\$ 100,000 equivalent. Shortlisting with national consultants is up to US\$ 2 million, and up to this threshold, the Direct RFP for the selection of consultancies is permitted (India-specific provision). E-Procurement: GoTN uses the NIC E-Government Procurement (E-GP) platform. The Bank assessed the NIC E-GP platform and accepted it. Record keeping and anti-corruption measures will be as per IPF general conditions. After the Bank reviews the PPSD and agrees to the initial PP, the PMU uploads these documents to the World Bank's Systematic Tracking of Exchanges in Procurement (STEP) and updates the PP in line with the requirements of procurement regulations. The Bank provided training to registered users with STEP and oriented the staff on procurement regulations and preparation of the PPSD.

Annex 1: Initial Procurement Plan

Project information: Tamil Nadu Climate Resilient Urban Development Program (P179189)

Implementing Agencies: PMU- DMA and PMU- TNUIFSL

Date of the Procurement Plan: 26.09.2023

Period covered by this Procurement Plan: at least for **18 months [as updated regularly on STEP]**

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (September 2023) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP. From effective September 1, 2023, the World Bank will require the use of Rated Criteria as the default approach for most of the international procurements¹ (subject to either prior or post review of the Bank)

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

Open National competition for the procurement of goods, works and non-consulting services according to the established thresholds will be conducted in accordance with paragraphs 5.3 – 5.6 of Section V of the Regulations and the following provisions:

1. Only the model bidding documents for National Competitive Procurement (NCP) agreed with the GOI Task Force (and as amended for time to time), shall be used for bidding.
2. Invitations to bid shall be advertised on a widely used website or electronic portal with free open access at least 30 days prior to the

¹ New international procurements advertised on or after September 1, 2023 using a Bank Standard Procurement Document must use Rated Criteria. However, application of Rated Criteria will not be mandatory for: Pharmaceuticals; Vaccines; Off the shelf goods and educational materials; Commodities; Other exception cleared by the World Bank on a fit-for-purpose basis

deadline for the submission of bids, unless otherwise agreed in the approved procurement plan.

3. No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprises from any given State.
4. Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder.
5. Government e-Marketplace (GeM) set-up by Ministry of Commerce, Government of India will be acceptable for procurement under Request for Quotations (RFQ) method.
6. At the Borrower's request, the Bank may agree to the Borrower's use, in whole or in part, of its electronic procurement system, provided that the Bank is satisfied with the adequacy of such system.
7. Procurement will be open to eligible firms from any country. This eligibility shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.
8. The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals include a signed acceptance in the bid, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
9. The Borrower shall use an effective complaints mechanism for handling procurement related complaints in a timely manner.
10. Procurement Documents will include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations:
Not Applicable

Procurement of Second-hand Goods as specified under paragraph 5.11 of the Procurement Regulations: *Not Applicable*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). Specify for each

Goods: applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable

Other Relevant Procurement Information: All contracts not subject to prior review by the World Bank will be subject to post review during the Project's Implementation Support Missions and/or special post review missions including missions by consultants hired by the Bank. The World Bank may conduct, at any time, independent procurement reviews of all the contracts financed under the loan. Additionally, if there are internal audits carried out for sample procurements, the Borrower may consult with the World Bank to include the Bank's requirements under the terms of reference for such audits, in which case the Bank will review the internal audit reports.

Fiduciary oversight and Procurement Review by the World Bank. The World Bank shall PRIOR REVIEW all contracts set in the Procurement Plan for **Substantial** Procurement Risk.

Table 1. Procurement Prior Review Thresholds (US\$ millions)				
Type of procurement	High risk	Substantial risk	Moderate risk	Low risk
Works (including turnkey, supply & installation of plant and equipment, and PPP)	5	10	15	20
Goods, information technology, and non-consulting services	1.5	2	4	6
Consulting Services: firms	0.5	1	2	4
Consulting Services: Individuals	0.2	0.3	0.4	0.5
Notes: 1. These thresholds apply to all procurement activities regardless of their procurement/selection methods. There is no automatic requirement to undertake prior review for direct selection for value less than these thresholds. Consultant services covers a range of services that are of an advisory or professional nature.				

2. In addition to the provisions above, and irrespective of the contract value, the following procurement activities are subject to the Bank's procurement prior review: (a) procurement processes involving Contract Negotiations as, described in paragraphs 6.34-36 of Section VI Public Disclosure Authorized Public Disclosure Authorized Public Disclosure Authorized of the Procurement Regulations; (b) Competitive Dialogue; (c) Sustainable Procurement; and (d) Best and Final Offer (BAFO)

Prior Procurement Arrangements:

The Procurement Arrangements as indicated in the below table and within the thresholds indicated in the below tables will be used. The thresholds for the Bank's prior review requirements are also provided in the table below:

(The table below depicts the Thresholds and Selection Methods to be used under the TNCRUDP - TA):

Thresholds*, Selection Methods, and Prior Review

Category	Selection method threshold		Prior review thresholds ²
	Threshold (in Rs.)	Threshold (in US \$) ³	Threshold (US \$)
Goods, IT and Non-Consulting Services			
Request for Bids (RFB) using Open, International market approach	24.60 crore and above	>= 3 million	All
Request for Bids (RFB) using the Open, National market approach	Upto 24.60 crore	< 3 million	All Contract packages estimated to cost above 2 million including Direct Selection
Request for Quotations (RFQ)	Upto 82.00 Lakhs	< 0.1 million	
Works (Turnkey, Supply & Installation of plant & Equipment and PPP) Contracts			
Not Envisaged through TA			
Consulting Services			
CQS	Under 2.46 crore	<= 0.3 million	All Contract packages estimated to cost above 1 million including Direct Contracting
FBS, LCS	in justified cases		
QCBS, QBS,	in all other packages		
Direct Selection	Must meet the requirements of Para 7.13 to 7.15 of the Regulations, and with prior clearance by the Bank thru procurement plan.		
	Open Competitive Selection As per requirements of para 7.36 and 7.37 of the Regulations		Contract packages estimated to cost above 0.5 million including Direct Selection

² Based on the risk rating assigned by the World Bank. As on 1.00 US\$ = INR 82.06

	Limited competitive Selection: As per requirements of para 7.38 of the Regulations	
	Direct Selection: Must meet the requirements of Para 7.39 of the Regulations, and with prior agreement in PP with the Bank	
Framework Agreements (Goods, & consulting Services)	All procurement that meet the requirements as per Para 6.57 to 6.59 of Procurement Regulations and with prior agreement in PP with the Bank	
UN Agencies	In accordance with paragraph 7.27 & 7.28 of the Procurement Regulations, and with prior agreement in Procurement plan with the Bank	
NGOs	In accordance with paragraph 7.29 of the Procurement Regulations.	
*NOTE: The Procurement Plan shall set forth those contracts which shall be subject to the Bank's Prior Review. All other contracts shall be subject to Post Review by the Bank/Association. Notwithstanding the foregoing, the Bank shall be entitled to conduct, at any time, independent procurement reviews of all the contracts financed under the Loan/Financing		

Note 1: The short list may consist of all National consultants in case the estimated cost is less than USD 2,000,000; Direct RFP (REOI and RFP) India specific provision is allowed up to US\$ 2,000,000

Note 2: Government eMarket Place [(GeM) <https://gem.gov.in/>] is an online end to end procurement portal. All the activities from registration of buyers and sellers to purchase and even payment to the sellers are completely online. The PMU may

1. up to INR 50,000 in catalogue mode (viz. any available item could be selected by IA without further competition), provided selected Item/Supplier meeting the requisite quality, specification and delivery period.
2. up to INR 3 million from the Supplier having the lowest price amongst at least three Suppliers meeting the requisite quality, specification and delivery period. The tools for online bidding and online reverse auction available on GeM may be used by the Purchaser.
3. up to INR equivalent of US\$ 100,000 from the Supplier having lowest price and meeting the requisite quality, specification and delivery period after mandatorily obtaining bids from at least three Suppliers, using online bidding or reverse auction tool provided on GeM.

while making use of GeM portal, Special Terms and Conditions meant for World Bank financed projects shall be used <https://assets-bg.gem.gov.in/resources/pdf/stc-world-bank.pdf>. In both above cases Borrowers will record their assessment on reasonableness of price. GeM is not to be used for procurement in lieu of RFB - Open National or International Procurement Methods.

Note 3: In addition to above there are other selection arrangements available in the Bank procurement regulations September 2023 which subject to Bank prior clearance can be incorporated in future by updating the procurement plan and shall be based on the project need.

Note 4: These thresholds are for the purposes of the initial procurement plan for the first 18 months. The thresholds may be increased or decreased based on re-assessment of risks assessment. All contracts not subject to prior review will be post-reviewed.

Pre-qualification: No

Proposed Procedures for CDD Components: No

Reference to (if any) Project Operational/Procurement Manual: **None for the TA;**

Any Other Special Procurement Arrangements: Not Applicable

Procurement Packages/Plan with Procurement Arrangements and Time Schedule: **as per the Table below:**

a. Goods and Non-consulting services

S.N	Description of Assignment	Implementing Agency	Estimated Cost in USD mn	Selection Method	Review by Bank (Prior / Post)	Planned issuance of RFP month / year	Expected month / year of Contract Award	Comments
1	Setting up of RTDAS and Control Rooms for Chennai Real Time Flood Forecasting Project (CRTFF)	TNUIFSL (through WRD)	6.06	Request for Bids	Prior	N/A	Mar 2023	Prior approval obtained from Bank for award following RFB-NCB Goods under TNSUDP. Agreement is yet to be executed.
2	Procurement of New Hardware Infrastructure for UTIS application	DMA	2.24	Request for Bids	Prior	Mar 2024	Jun 2024	

b. Consulting services

S.N	Description of Assignment	Implementing Agency	Estimated Cost in USD mn	Selection Method	Review by Bank (Prior / Post)	Planned issuance of RFP month / year	Expected month / year of Contract Award	Comments
1	Supervisory Consulting Services during the Handholding Phase for the Chennai Real Time Flood Forecasting Project	TNUIFSL	0.10	RFP Direct -	Post	Mar 2023	Jun 2023	

2	Consulting Services for Generation of DEM & DSM using High Resolution Satellite Image for the Chennai Real Time Flood Forecasting Project	TNUIFSL	0.36	RFP Direct	-	Post	Sep 2023	Nov 2023	
3	Proof Checking the DPR of Integrated Storm Water Drain (ISWD) for Tambaram City Municipal Corporation	TNUIFSL	0.06	RFP Direct	-	Post	Jul 2023	Sep 2023	
4	Consulting Services for Preparation of Business Plan for TNUDF and Documentary highlighting the impacts of TNUDF on Urban Infrastructure Development across the ULBs in Tamil Nadu	TNUIFSL	0.11	RFP QCBS	-	Post	Oct 2023	Dec 2023	
5	Institutional Strengthening of TNUIFSL - Appointment of Technical Quality Audit and Technical Quality Consultants	TNUIFSL	0.18	RFP Direct	-	Post	Mar 2023	Apr 2023	
6	Institutional Strengthening of TNUDF / ULBs - Appointment of Climate Experts / E&SS Experts / Auditors / SCADA Handholding Experts / Communication Experts etc.,	TNUIFSL	0.18	RFP Direct	-	Post	Mar 2024	Apr 2024	
7	Proof Checking the DPR for improvements to the Water	TNUIFSL	0.06	RFP QCBS	-	Post	Nov 2023	Jan 2024	

	Supply in Tambaram City Municipal Corporation							
8	Revenue Augmentation Project by preparation of Property Survey & Utility Mapping including geotagged locations of septic tanks with web application using GIS for the selected ULB's including Setting up of GIS Control Room with necessary integration with the existing Urban Tree Information System (UTIS) etc.,	TNUIFSL	1.34	RFP QCBS	-	Prior	Dec 2023	Feb 2024
9	Consulting Services for Preparation of Climate Resilient Feasibility Reports for Utilising the existing Water Bodies as additional source of water supply to the nearby local bodies from Rivers basins	TNUIFSL	0.24	RFP QCBS	-	Post	Jun 2024	Sep 2024
10	Consulting Services for Preparation of Climate Resilient DPR's for Utilising the existing Water Bodies as additional source of water supply to the nearby local bodies	TNUIFSL	0.73	RFP QCBS	-	Post	Oct 2023	Dec 2023
11	Carbon Sequestration Study for the greenery efforts carried out in Adyar & Cooum Rivers and to identify a buyer for the	TNUIFSL	0.09	RFP Direct	-	Post	Nov 2023	Dec 2023

	carbon credit in Tholkappia Poonga (358 acres) and greenery efforts in Cooum & Adyar Rivers.							
12	Carrying out Performance Assessment of completed Underground Sewerage System (UGSS) in 51 towns in Tamil Nadu and suggest the feasibility for safe disposal of sledge from STPs	TNUIFSL	0.12	RFP QCBS	-	Post	Oct 2023	Dec 2023
13	Independent Verification Agency for verifying the DLIs under Tamil Nadu Climate Resilient Urban Development Program (TNCRUDP)	DMA	1.50	RFP QCBS	-	Prior	Sep 2023	Nov 2023
14	Establishment of Technical Expert Cell in Project ULBs	DMA	1.63	RFP QCBS	-	Prior	Apr 2024	June 2024
15	Consulting Services for preparation of City Climate Action Plan for ULBs	DMA	0.92	RFP QCBS	-	Post	Apr 2024	June 2024
16	AMC for UTIS - Hardware Infrastructure in TNSDC & TNDRC for one year	DMA	0.12	RFP QCBS	-	Post	Oct 2023	Nov 2023 The AMC amount spent for the period Apr 2023 to Oct 2023 would be claimed under retroactive finance. For the period from Nov 2023, RFP would be issued for appointing AMC Vendors.

17	AMC for UTIS application for the period from November 2023 to Oct 2024	DMA	0.17	RFP QCBS	-	Post	Oct 2023	Nov 2023	The AMC amount spent for the period Apr 2023 to Oct 2023 would be claimed under retroactive finance. For the period from Nov 2023, RFP would be issued for appointing AMC Vendors.
18	AMC for Mobile Application (TNUrban eSevai) for a period of one year	DMA	0.03	RFP QCBS	-	Post	Dec 2023	Jan 2024	
19	AMC for ICT Infrastructure installed at DMA for the year March 2024-Feb 25	DMA	0.02	RFP QCBS	-	Post	Feb 2024	Mar 2024	The AMC amount spent for the period Mar 2023 to February 2024 would be claimed under retroactive finance. For the period from March 2024, RFP would be issued for appointing AMC Vendors.
20	Consulting Services for GIS mapping & Door-to-Door survey for developing Municipal Information System	DMA	0.93	RFP QCBS	-	Post	Mar 2024	May 2024	
21	One month Software Development Training to	DMA	0.14	RFP Direct	-	Post	Jan 2024	Jan 2024	

	the IT staff DMA's office and ULBs							
--	---------------------------------------	--	--	--	--	--	--	--

PROCUREMENT PLAN India : Tamil Nadu Climate Resilient Urban Development Program

General Information

Country:	India	Bank's Approval Date of the Original Procurement Plan: 2023-10-12
Project ID:	P179189	Revised Plan Date(s): (comma delineated, leave blank) 2024-12-16
Project Name:	Tamil Nadu Climate Resilient Urban Development Program	GNP Date: 2023-05-17
Loan / Credit No:	/ , IBRD / 96250	
Executing Agency:	Tamil Nadu Urban Infrastructure Financial Services Limited	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

GOODS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-TNUIFSL-350974-GO-RFB / Setting up of Real Time Data Acquisition System (RTDAS), Hydro Modelling Flood Control Room at SEDC, Echilam and Flood Monitoring Centres for Water Resources Department Headquarters at Chepauk and Four Collectorate	/		Prior	Request for Bids	Open - National	Single Stage - Two Envelope		6,060,000.00	0.00	Pending Implementation						2023-03-20					2023-03-20				2023-03-20			2023-11-15		2024-09-10

NON CONSULTING SERVICES																																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-TNUIFSL-384700-CS-QCB S / Consulting Services for Preparation of Business Plan for TNUDF and Documentary highlighting the impacts of TNUDF on Urban Infrastructure Development across the ULBs in Tamil Nadu	/		Post	Quality And Cost-Based Selection	Open - National		110,000.00	0.00	Under Implementation	2023-10-09	2023-10-13	2023-10-09		2023-10-16				2023-11-16		2023-11-30		2023-12-21		2024-02-01		2025-01-31	
IN-TNUIFSL-384702-CS-QCB S / Consulting services for Proof Checking the DPR for improvements to the Water Supply in Tambaram City Municipal Corporation	/		Post	Quality And Cost-Based Selection	Open - National		60,000.00	0.00	Under Implementation	2023-11-12	2023-07-18	2023-11-12		2023-11-19				2023-12-20		2024-01-03		2024-01-24		2024-03-06		2024-08-03	
IN-TNUIFSL-384716-CS-QCB S / Consulting services for "C"arrying out Performance Assessment of completed Under Ground Sewerage System (UGSS) in 51 Towns in Tamil Nadu and suggest the feasibility for safe disposal of sludge from STPs"	/		Post	Quality And Cost-Based Selection	Open - National		120,000.00	0.00	Pending Implementation	2023-10-10		2023-10-10		2023-10-17				2023-11-16		2023-11-30		2023-12-21		2024-02-01		2024-07-30	
IN-TNUIFSL-384721-CS-QCB S / Consulting services for "Revenue Augmentation project by Property Survey & Utility Mapping using GIS and integration with existing Urban Tree Information System (UTIS) for Tambaram City Municipal Corporation"	/		Prior	Quality And Cost-Based Selection	Open - National		1,340,000.00	0.00	Pending Implementation	2023-12-10		2024-01-09		2024-02-06				2024-03-08		2024-03-22		2024-04-12		2024-05-24		2025-08-22	
IN-TNUIFSL-446195-CS-QCB S / Consulting services for preparation of Detailed Feasibility Report for 24X7 Water Supply Schemes for left areas of 112 Municipal Corporations and Municipalities	IBRD / 96250		Post	Quality And Cost-Based Selection	Open - National		268,000.00	0.00	Pending Implementation	2024-08-19		2024-08-19		2024-09-02				2024-10-03		2024-10-18		2024-11-07		2024-12-12		2025-12-12	
IN-TNUIFSL-446199-CS-QCB S / Preparation of Detailed Feasibility Report & providing Transaction Advisory Services for setting up for Waste-to-Energy Facility with allied works etc. through Public-Private Participation (PPP) in Tiruchirappalli, Madurai Corporations	IBRD / 96250		Post	Quality And Cost-Based Selection	Open - National		357,000.00	0.00	Pending Implementation	2024-08-19		2024-08-19		2024-09-02				2024-10-07		2024-10-22		2024-11-19		2024-12-24		2025-12-24	

INDIVIDUAL CONSULTANTS																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify / Selected Consultant	Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
IN-TNUIFSL-351024-CS-INDV / Appointment of Individual Consultant (Mr. R. Sivasubramanian) as Technical Quality Auditor consultants for review and monitoring of all TNUDF and TNCRUDP sub-projects	/		Post	Individual Consultant Selection	Direct - National		75,000.00	0.00	Pending Implementation	2023-03-20		2023-03-27		2023-03-30		2023-04-01		2027-03-31

IN-TNUIFSL-351022-CS-INDV / Appointment of Individual Consultant (Mr.M.Muthuvallipani) as Technical Quality Audit consultant for review and monitoring of all TNUDF and TNCRUOP sub-projects	/		Post	Individual Consultant Selection	Direct - National		66,500.00	0.00	Pending Implementation	2023-03-20		2023-03-27		2023-03-30		2023-04-01		2027-03-31	
IN-TNUIFSL-351020-CS-INDV / Appointment of Individual Consultant (Mr.E.Ayyanar Bharathi) as Technical Quality Audit consultant for review and monitoring of all TNUDF and TNCRUOP sub-projects	/		Post	Individual Consultant Selection	Direct - National		75,000.00	0.00	Pending Implementation	2023-03-20		2023-03-27		2023-03-30		2023-04-01		2027-03-31	
IN-TNUIFSL-351023-CS-INDV / Appointment of Individual Consultant (Ms.Chitra Rajesh) as Environmental Safeguards Consultant for review and monitoring of all TNUDF and TNCRUOP sub-projects	/		Post	Individual Consultant Selection	Direct - National		84,000.00	0.00	Pending Implementation	2023-03-20		2023-03-27		2023-03-30		2023-04-01		2027-03-31	
IN-TNUIFSL-351010-CS-INDV / Appointment of Individual Consultant (Mr. G. Sethish Kumar) as Technical Quality Consultant (GIS) for review of GIS in consultancy assignments taken up under TNCRUOP.	/		Post	Individual Consultant Selection	Direct - National		66,500.00	0.00	Pending Implementation	2023-03-20		2023-03-25		2023-03-28		2023-04-01		2026-03-31	
IN-TNUIFSL-351013-CS-INDV / Appointing a Individual Consultant (Mr. M. Karthikeyan) as Technical Quality Consultant (Civil) for review of all consultancy services taken under TNCRUOP for a period of three years	/		Post	Individual Consultant Selection	Direct - National		64,000.00	0.00	Pending Implementation	2023-03-20		2023-03-25		2023-03-28		2023-04-01		2026-03-31	
IN-TNUIFSL-351011-CS-INDV / Appointment of Individual Consultant (Mrs. M. Shanrthi) as a Technical Quality Consultant (Civil) for review of all consultancy services taken under TNCRUOP.	/		Post	Individual Consultant Selection	Direct - National		12,000.00	0.00	Pending Implementation	2023-03-20		2023-03-25		2023-03-28		2023-04-01		2024-03-31	
IN-TNUIFSL-351017-CS-CDS / Supervisory Consultancy Services during the Handholding Phase for the Real Time Flood Forecasting and Spatial Decision Support System (RTFF & SDS) in Chennai Basin	/		Post	Direct Selection	Direct - National		83,000.00	0.00	Pending Implementation	2023-03-20		2023-03-30				2023-04-10		2025-10-15	
IN-TNUIFSL-375180-CS-CDS / Consulting Services for "Proof Checking of Engineering Designs and Costing of DPR for Integrated Storm Water Drainage (ISWD) in Tambaram City Municipal Corporation, Mangadu, Kundarathur and Nanthiwarai-Guruvanchery Urban Local	/		Post	Direct Selection	Direct - National		60,000.00	0.00	Pending Implementation	2023-08-06		2023-08-16				2023-10-20		2024-04-17	
IN-TNUIFSL-385184-CS-CDS / Consulting Services for Generation of DEM & DSM using High Resolution Satellite Image for the Chennai Real Time Flood Forecasting Project (CRTFF)	/		Post	Direct Selection	Direct - National		360,000.00	0.00	Pending Implementation	2023-10-09		2023-10-09				2023-12-04		2024-08-30	
IN-TNUIFSL-458914-CS-INDV / Technical Quality Consultant - Environmental (Design Engineer) Expert	IBRD / 96250		Post	Individual Consultant Selection	Limited - National		151,000.00	0.00	Pending Implementation	2024-10-28		2024-10-29		2024-11-03		2024-11-25		2027-08-21	
IN-TNUIFSL-414258-CS-CDS / Providing Consulting Services as a Technical Quality Consultant (TOC) (Environmental Engineer - Environmental Compilance) by Mr. Mouneguru P P or the Consultancy Assignments undertaken by TNUIFSL from POCF under World Bank assisted TNCRUOP	IBRD / 96250		Post	Direct Selection	Direct - National		45,000.00	0.00	Pending Implementation	2024-08-19		2024-08-19				2024-08-22		2025-02-18	